

## North Community Liaison Group – Meeting Record #23

VENUE:	Windsor International – Cnr Lutwyche Rd & Bryden St
DATE:	Tuesday 4 November 2008
TIME:	6.00pm
ATTENDEES:	Clyde Ashton, Bruce Purdon, Peter Stone, Bob Althaus, Michelle Holden (LBB JV), Antony Volcich (LBB JV), Luke Diffin (LBB JV), Tai Luong (BCC), Belinda Coleman (BCC), Sophie Walker (Chair)
MINUTE TAKER:	Michelle Holden (LBB JV)
APOLOGIES:	Stephen Dacey, Rebecca Slusarski
DISTRIBUTION:	Attendees, apologies and Adam Hudson

Item	Description	Action
1	<p><b>Review of meeting record</b></p> <p>SW went through minutes from last meeting. Minutes were recorded as true and accurate. MH to upload to the website.</p>	Noted
2	<p><b>Progress on action items</b></p> <p><i>Meeting request for Adam Hudson and Mews Body Corporate</i></p> <ul style="list-style-type: none"> <li>Awaiting date from Mews Body Corporate</li> </ul> <p><i>Letter to be forwarded to Mews Body Corporate regarding seepage issue</i></p> <ul style="list-style-type: none"> <li>Letter mailed on 2 October</li> </ul> <p><i>Area around Campbell Street and work site to be tidied up and rubbish removed.</i></p> <ul style="list-style-type: none"> <li>Area tidied up and will be monitored for future cleaning</li> </ul>	
3	<p><b>CLG Members Feedback Session</b></p> <p><b>Peter Stone:</b> No feedback.</p> <p><b>Clyde Ashton:</b> No feedback.</p> <p><b>Bob Althaus:</b> No feedback.</p> <p><b>Bruce Purdon:</b> No feedback.</p> <p><b>Stephen Dacey:</b> Absent but raised the following issues via email to SW:</p> <p><i>Trees at Campbell Street west – will they stay?</i></p> <p>LD stated that the trees do stay and that the final landscaping will be complete by the end of November.</p>	

Item	Description	Action
	<p><i>Meeting with Mews Body Corporate and Project Director</i></p> <p>MH advised that she will respond directly to the CLG member.</p> <p><i>Member asked about the current interaction with Airport Link Project.</i></p> <p>MH stated that a relationship agreement is still being worked out at senior management level detailing issues such as access around the Bowen Hills area.</p>	
4	<p><b>Construction Update – Luke Diffin LBB</b></p> <p><b>Silos/Roadworks/Buildings</b></p> <p><u>Lutwyche Road</u></p> <ul style="list-style-type: none"><li>• Lutwyche Road traffic switch for western side work will occur this weekend – traffic lane closures and night work to implement switch</li><li>• Lutwyche Road western side drainage/footpath starting</li><li>• Will complete eastern side by end November</li><li>• Will be a final layer of asphalt on Lutwyche Road early 2009</li></ul> <p><u>Cut and cover - ICB</u></p> <ul style="list-style-type: none"><li>• Cut and Cover ICB: Piling phase 1 completed</li><li>• Traffic Switch planned for late November</li></ul> <p><u>Haulage and Silos</u></p> <ul style="list-style-type: none"><li>• Haulage NB/SB silo ongoing – more than 2,000,000 tonnes hauled</li></ul> <p><i>Member asked when the haulage operation will finish.</i></p> <p>MH stated at the end of TBM excavation around mid 2009.</p> <p><u>Building Work</u></p> <ul style="list-style-type: none"><li>• Tunnel Control Centre : completion end of November</li><li>• Northern ventilation station building : Level RL 17 complete, wall up to RL 25 ongoing</li><li>• Northern ventilation tunnel civil fit-out: completed</li></ul> <p><i>Member asked when the ventilation station will be complete.</i></p> <p>LD stated early 2009</p> <p><i>Member asked if the footpath/bikeway on the eastern side of Horace Street will be closed.</i></p>	

Item	Description	Action
	<p>LD stated that Airport Link may need to close the footpath</p> <p><i>Member asked if vehicles can turn left from Horace Street onto Lutwyche Road.</i></p> <p>LD said no, only from the CLEM7</p> <p><i>Member asked what the entry/exit portal will look like in Bowen Hills.</i></p> <p>MH gave an overview and stated that she can send him an image. MH stated that the plans are currently being worked out on demobilising the site (including large shed) so that the work can start to create the entry/exit portal walls, floors and canopy. Work will start early to mid 2009.</p>	<p>MH to email member the image of the portal</p>
	<p><b>Bridges</b></p> <ul style="list-style-type: none"> <li>• Construction complete until temporary tunnel construction works removed</li> <li>• Cosmetic works ongoing until end of November</li> </ul>	
	<p><b>Hale Street Noise Walls</b></p> <p><u>Eastern side</u></p> <ul style="list-style-type: none"> <li>• Noise walls complete between Musgrave and Regent and Cricket to Caxton</li> <li>• Noise walls ongoing between Regent to Cricket and Caxton to Sherriff</li> <li>• Expected completion end of November</li> </ul> <p><u>Western side</u></p> <ul style="list-style-type: none"> <li>• Noise wall Caroline to Charlotte complete</li> <li>• Noise wall Charlotte to Musgrave 50% complete</li> <li>• Expected completion end of November</li> </ul> <ul style="list-style-type: none"> <li>• Some work at night required to complete footings and tree trimming under lane closures</li> </ul>	
	<p><b>Tunnelling</b></p> <p><u>TBMs and cross passages</u></p> <ul style="list-style-type: none"> <li>• Both TBMs have now crossed the Brisbane River</li> <li>• Break into the Shafston roadheader tunnels expected at the end of the year</li> <li>• Blasting of the low point sump (approx Medina) will occur Jan. Series of daily underground blasts</li> <li>• Cross passage excavation continues north of the river until end 08</li> </ul> <p><u>Shafston</u></p> <ul style="list-style-type: none"> <li>• Roadheader to start excavation of northbound launch chamber this week</li> </ul>	

Item	Description	Action
	<ul style="list-style-type: none"> <li>Concrete lining work continues</li> <li>Sheds on air inlets commences soon</li> </ul> <p><u>Gibbon</u></p> <ul style="list-style-type: none"> <li>Benching continues on mainline tunnels to Pacific Motorway and vent tunnel</li> </ul> <p><i>Member asked if much water was in the tunnel following the river crossing.</i></p> <p>MH stated that there is water in the tunnel but not as much as the team expected and it was being well managed.</p>	
5	<p><b>Environmental Update – Antony Volcich LBB</b></p> <p>AV provided an update for environmental activities.</p> <ul style="list-style-type: none"> <li>Dust deposition gauges – below project goals</li> <li>Noise monitoring – below project goals</li> </ul> <p>All results remain below project goals.</p>	<b>Noted</b>
6	<p><b>Community Relations Update – Michelle Holden LBB</b></p> <p>MH gave an overview of community relations activities for the past two months including:</p> <ul style="list-style-type: none"> <li>TBM tunnelling Kangaroo Point</li> <li>Lutwyche Road widening (western side)</li> <li>Henry Street traffic lights and underpass work</li> <li>Hale street night work</li> <li>Crossing the river worker picnic</li> </ul> <p>MH outlined the complaints received in September with a breakdown for the North Zone</p> <p>MH discussed the date for the next site visit as 22 November.</p> <p>MH discussed with the group the date for the December meeting. Group agreed to postpone the meeting until early 2009. MH to send revised dates for 2009.</p>	<p><b>Noted</b></p> <p>MH to send out revised date and details of CLG visit</p>
8	<p><b>SW outlined the action items:</b></p> <ul style="list-style-type: none"> <li>MH to liaise with SD regarding meeting</li> <li>MH to email member image of the northern portal</li> <li>MH to send revised CLG calendar for 2009</li> <li>MH to send out invites to CLG site visit.</li> </ul>	<p>MH</p> <p>MH</p> <p>MH</p> <p>MH</p>
9	<p>SW thanked the group for their participation and closed the meeting.</p>	

Item	Description	Action
	Meeting closed at 6.45pm.	
	MH to send through next meeting date.	MH