

## North Community Liaison Group – Meeting Record #26

VENUE:	Windsor International – Cnr Lutwyche Rd & Bryden St
DATE:	Tuesday 21 April 2009
TIME:	6.00pm
ATTENDEES:	Clyde Ashton, Bruce Purdon, Michelle Holden (LBB JV), Antony Volcich (LBB JV), Adrian Wildner (LBB JV), Rebecca Slusarski (LBB) Belinda Coleman (BCC), Sophie Walker (Chair)
MINUTE TAKER:	Rebecca Slusarski (LBB JV)
APOLOGIES:	Stephen Dacey, Bob Althaus, Peter Stone, Tai Luong (BCC),
DISTRIBUTION:	Attendees, apologies and Bert Musch

Item	Description	Action
1	<b>Review of meeting record</b>	<b>Noted</b>
	SW went through minutes from last meeting. Minutes were recorded as true and accurate. MH to upload to the website.	
2	<b>Progress on action items</b>	<b>Noted</b>
	MH follow up Mews issue with Project Director. <ul style="list-style-type: none"> <li>Bert Musch available to meet with body corporate at any time – awaiting date from SD</li> </ul>	
	SD to follow up with Body Corporate <ul style="list-style-type: none"> <li>SD absent from meeting</li> </ul>	
	MH to send through unit details to SD <ul style="list-style-type: none"> <li>Details sent through 5 March</li> </ul>	
	AV to follow up dust issue in Campbell St <ul style="list-style-type: none"> <li>Campbell St West is on the sweeper truck's regular route. Sweeping directly around the batch plant (where most of the tract material comes from) and Gate N5 has been increased. The water cart dampens down Campbell St up to Wren St, in such a way that there is no runoff into the roadside gutters.</li> </ul>	
	MH to follow up with Dept of Housing <ul style="list-style-type: none"> <li>MH followed up – still awaiting response</li> </ul>	
	MH to include aerial images <ul style="list-style-type: none"> <li>Included in presentation</li> </ul>	

Item	Description	Action
3	<p><b>CLG Members Feedback Session</b></p> <p><b>Bruce Purdon:</b> <i>Member asked for information on the Air Quality Monitoring Station with a map of the location.</i></p> <p>RS to email copies of the notifications.</p> <p><i>Member commented on the colour of the Northern Ventilation Station advising the cladding looks better than the Southern Ventilation Station.</i></p> <p><i>Member asked about the durability of the cladding.</i></p> <p>AW advised the cladding is made from acrylic and will last approximately 15-20 years.</p> <p><b>Clyde Ashton:</b> <i>Member advised of dust issue on the ICB near Mayne Road (outbound).</i></p> <p>The haulage road is being swept at night and there is a wheel bath on site to wash the truck wheels as they exit the site. AW advised there is 5 weeks of haulage to go.</p> <p><i>Member asked if the desalination/water treatment plant will go once haulage ceases.</i></p> <p>AW advised the water treatment plant will stay until the permanent water treatment plant is operational.</p> <p><b>Stephen Dacey (via email):</b></p> <p>MH advised SD raised the following issues via email:</p> <ul style="list-style-type: none"> <li>- <i>Issue with Boral signalised intersection (traffic loops).</i></li> <li>- <i>Dust on Campbell Street – see earlier response from AV</i></li> </ul> <p>MH advised there is an issue with motorists performing illegal u-turn at this intersection including running red lights. There is a detector loop at the intersection so any vehicle driving on it will trigger the traffic signals. MH stated that the situation will be improved once signage stating private access only are installed. These will be erected shortly.</p>	<p><b>Noted</b></p> <p><b>RS to email</b></p>

Item	Description	Action
4	<b>Construction Update – Adrian Wildner LBB</b>	<b>Noted</b>

### **Roadworks/Silos/Buildings**

#### **Lutwyche Road**

- Lutwyche Road to be handed over shortly

#### **Cut and cover - ICB**

- Piling Stage 3 (final) completed
- Next Traffic Switch middle of May

#### **Haulage and Silos**

- Haulage NB silo ongoing
- Haulage SB silo – will start to dismantle the conveyor system soon – starting inside the tunnel and working towards the silo

#### **Building Work**

- Tollroad Control Centre construction complete, M&E work ongoing inside to fit out centre – video screens, computers etc
- Northern ventilation station building façade ongoing

*Member questioned if the temporary haulage bridge will be removed.*

AW advised yes, the temporary bridge will be removed once the haulage operation is complete. Also the ICB on ramp will close and traffic moved onto the new bridge around July.

*Member asked what equipment is in the Northern Ventilation Station.*

AW advised large fans.

### **Roadworks**

- North Portal work underway in shed (foundations work for North portal Headwall)
- Shed demobilisation started: removing roof sheeting, removal of old Roadheader shed
- Tower crane to be erected shortly

### **Portal Canopy**

- Finalising modelling and progressing on shop detail drawings
- Fabrication and start of steelwork will start end of May
- Top cladding design progressing in Singapore and rolling of sheets will start in June
- Start on site around end of August 09

Item	Description	Action
	<p><b><u>Tunnelling</u></b></p> <p><b>TBMs and cross passages</b></p> <ul style="list-style-type: none"> <li>• Florence – breakthrough into Gibbon Street has occurred</li> <li>• Matilda currently under Pineapple Hotel</li> <li>• In Bowen Hills the smoke duct work continues and fit out of cross passages.</li> <li>• Cross passage work up to around Main/Shafston intersection in KP</li> </ul> <p><b>Shafston</b></p> <ul style="list-style-type: none"> <li>• Backfilling of the shaft and preparation to demob the shed</li> <li>• Civil fit out crews continue smoke duct</li> </ul> <p><b>Gibbon</b></p> <ul style="list-style-type: none"> <li>• Continuing with tunnel lining and started the drainage trenching</li> <li>• Preparatory work for arrival of Florence and Matilda</li> </ul> <p><i>Member queried how the smoke duct floor is created.</i></p> <p>AW advised it is constructed from cast in situ concrete and showed picture.</p>	
5	<p><b>Environmental Update – Antony Volcich LBB</b></p> <p>AV provided an update for environmental activities.</p> <ul style="list-style-type: none"> <li>• Dust deposition gauges – below project goals for February and March</li> <li>• Noise monitoring – below project goals for February and March</li> </ul> <p>All results remain below project goals.</p> <p><i>Member asked what happens to the Shafston Tunnel site (where the shed is)</i></p> <p>MH advised RCM own it and they have an option to redevelop.</p>	<b>Noted</b>
6	<p><b>Community Relations Update – Michelle Holden LBB</b></p> <p>MH gave an overview of community relations activities for the past month including:</p> <ul style="list-style-type: none"> <li>• TBM tunnelling Kangaroo Point and Gibbon Street</li> <li>• Lutwyche Road completion work</li> <li>• Hale street completion work</li> <li>• Asphaltting work PMW</li> <li>• CLG site visit – proposed second weekend in June</li> </ul> <p>RS outlined the complaints received in February and March with a breakdown</p>	<b>Noted</b>

Item	Description	Action
	for the North Zone	
	<i>Member questioned alignment of the tunnel under Main Street.</i>	
	MH outlined the alignment route, referencing buildings on the surface along Main Street.	
	<i>Member questioned if there will be an open day at the end of the project.</i>	
	MH advised that RCM are currently looking at options and in discussions with Council and LBB.	
8	<b>SW outlined the action items:</b>	
	<ul style="list-style-type: none"> <li>• RS to email community notifications to BP regarding the air quality monitoring station.</li> <li>• MH to advise date of next CLG tour in June</li> </ul>	<b>RS</b> <b>MH</b>
9	SW thanked the group for their participation and closed the meeting. Meeting closed at 6.50pm.	