

North Community Liaison Group – Meeting Record #16

VENUE:	Windsor International – Cnr Lutwyche Rd & Bryden St
DATE:	Tuesday 15 January 2008
TIME:	6.00pm
ATTENDEES:	Stephen Dacey, Bruce Purdon, Michelle Holden (LBB JV), Nikki Bennett (LBB JV), Alison White (LBB JV), Adrian Wildner (LBB JV), Anthony Havers (RCM), Tai Luong (BCC), Callum Campbell (Independent Chair)
MINUTE TAKER:	Nikki Bennett
APOLOGIES:	Clyde Ashton, Henri Van Riet, Perry Webb, Peter Stone
DISTRIBUTION:	Attendees, apologies and Tony Spink

Item	Description	Action
1	Review of meeting record CC reviewed minutes of previous meeting – members motioned to be true and accurate.	Noted
2	Evaluation of CLG forum MH stated that the group had been operating for over a year and that their feedback is important to the effectiveness of the group. MH explained that a survey will soon be distributed to all CLG members for their feedback including frequency of meetings.	MH

3 CLG Members Feedback Session

Stephen Dacey:

- Recognition that noise wall will be extended across Bridge 11. SD thanked those involved in this decision, particularly Cr McLachlan
- Issue of height of noise wall still unresolved. Apparent that he will have to wait for noise levels upon opening of bridge 11A
- Has been contacted by a community member from Woolloongabba regarding noise, dust and noise wall height.
- Wanted to know follow up to LBB request for dust monitoring at the Mews as had not received proposal. NB to follow up
- Wanted to know follow up to LBB request for balustrades upgrade at the Mews as had not received any further information/contact. MH to follow up

**NB
MH**

Bruce Purdon:

- nothing to add

4 Construction Update

Noted

NORTHERN TUNNEL WORK

- TBM#1 (Northbound tunnel) is pushed to the face – cutting underway
- All invert segments and the first full ring is erected
- TBM#2 (Southbound tunnel) is in the launch chamber and the thrust ring is erected

abn 84 858 709 812
 address 140 Melbourne Street, South Brisbane, Qld 4101, Australia
 PO Box 3830, South Brisbane, QLD 4101, Australia
 phone +61 7 3837 4800 fax +61 1300 784 247
 web www.rivercitymotorway.net.au



Item	Description	Action
	<ul style="list-style-type: none"> • Conveyer NB is completed and commissioned • Shield cradle in SB is complete • TBM#2 shield, outer telescope, erector are all assembled • TBM#2 trailer 1.3 and 1.2 are assembled and pushed back, assembly of trailer 1.1 is ongoing • The cutterhead and the tailskin of TBM#2 will be assembled in the next two weeks • Excavation of the northern vent tunnel is ongoing • The permanent lining of the southbound roadheader section will start next week 	

AW noted that TBM progress is slow to begin with due to the machine acting in single shield mode initially.

Member wanted to know when is the next opportunity to go on site/see the machines will be?

MH advised that she is planning the next CLG tour for Saturday 23 February.

MH

ROADWORKS

Lutwyche Road / Roadworks

- Ongoing bulk excavation north of Federation St
- Lutwyche Rd traffic switch took place 15 December
- Bryden to Gallway St – landscaping outstanding
- RSS wall for Bridge MCK1 finished
- Bridge 9A opened for spoil traffic
- Temporary bridge between MCN1/MCN2 open end Jan
- QR Access Road start up of section under the bridges
- Bridge 11A noise wall started

BRIDGES

Bridge 11A (ICB to Lutwyche Rd) – open to traffic March 08

Bridge MCK1 (NSBT north to ICB west) – ongoing headstock and column work, installation of girders, full closure of ICB for beam installation 19 – 20 Jan

Bridge MCK2 (NSBT north to ICB east) – girder installation, stitch pours ongoing

Bridge 12 (widening of Bowen Bridge Rd) – bored piles underway, followed by headstocks and piers

Bridge MC41 (Tight radius) – columns and headstocks ongoing, installation of girders ongoing, erection of deck units – three spans complete

Bridge 6C&D (Horace St bridge widening) – piling for bridge widening of existing Horace St bridge complete, headstock construction of western widening late Jan

ROCK HANDLING FACILITY / CONVEYOR

- Southbound Silo completed
- Southbound Silo sheds started
- Northbound Silo sheds completed
- Northbound conveyor commissioned
- Southbound conveyor bridges north of creek are installed
- Road work around silos ongoing

Item	Description	Action
5	<p>Environmental Update</p> <p>AW provided an update for environmental activities.</p> <ul style="list-style-type: none"> • Dust deposition gauges – below project goals • Noise monitoring – below project goals <p>Water Storage Tanks</p> <ul style="list-style-type: none"> • AW displayed images of the water storage tanks and explained their use • Water is treated and if possible after use recycled again along with rainwater collected at site • Treatment plant consists of settlement process then ultra-filtration <p><i>Member noted a jump in dust levels in November. AW noted this could be related to loading out of the ventilation tunnel rock.</i></p>	Noted
6	<p>Community Relations Update</p> <p>MH gave an overview of community relations activities for the past 2 months including start of TBM consultation in Fortitude Valley.</p> <p>NB outlined the complaints received during December with a breakdown for the North Zone. MH noted that complaint numbers had dropped due since the last reporting period.</p> <p><i>Member requested clarification of TBM route.</i></p> <p>MH advised roughly under Constance Street, St Paul's Terrace, Valley Metro, McWhirters, Press Club, Medina Apartments and then under the river</p>	Noted
7	<p>CC outlined the action items:</p> <ul style="list-style-type: none"> • Feedback questionnaire to be issued to members • Follow up LBB dust monitor request at the Mews • Follow up LBB balustrade upgrade request at the Mews • Notification of tour Saturday 23 February 	<p>MH</p> <p>NB</p> <p>MH</p> <p>CC</p>
8	<p>CC thanked the group for their participation and closed the meeting.</p> <p>Meeting closed at 7.00pm</p>	