

North Community Liaison Group – Meeting Record #18

VENUE:	Windsor International – Cnr Lutwyche Rd & Bryden St
DATE:	Tuesday 8 April 2008
TIME:	6.00pm
ATTENDEES:	Stephen Dacey, Clyde Ashton, Bruce Purdon, Peter Stone, Michelle Holden (LBB JV), Nikki Bennett (LBB JV), Alison White (LBB JV), Adrian Wildner (LBB JV), Tai Luong (BCC), Nicola Mitchell (BCC), Callum Campbell (Independent Chair)
MINUTE TAKER:	Nikki Bennett
APOLOGIES:	Rebecca Slusarski (LBB JV)
DISTRIBUTION:	Attendees, apologies and Tony Spink

Item	Description	Action
1	Review of meeting record CC reviewed minutes of previous meeting – members motioned to be true and accurate.	Noted
2	Progress on action items <ul style="list-style-type: none"> Correspondence with The Mews – follow up letter will be issued shortly Landscaping on the embankment near The Mews – AW to present tonight Traffic signals QR – have now been removed 	
3	CLG Members Feedback Session Bruce Purdon: <ul style="list-style-type: none"> Nothing to raise Clyde Ashton: <ul style="list-style-type: none"> Pleased that the QR road is now not signalised. Stephen Dacey: <ul style="list-style-type: none"> Dust monitor has been installed at The Mews – this is positive Noise wall for bridge 11a – letter will be sent by Mews Body Corp explaining concerns Mews Body Corp will also be requesting noise walls on Bridge MCK1 – letter to be sent to LBB Balcony treatments – Mews Body Corp to send letter raising further issues Lighting on bridge 11a is shining into residents units – can this be investigated Peter Stone: <ul style="list-style-type: none"> Nothing to raise 	SD SD SD NB and AW to investigate

Item	Description	Action
-------------	--------------------	---------------

4 **Construction Update – Adrian Wildner LBB**

ROADWORKS / SILOS

- PUP: laying conduits and building pits along Lutwyche Road
- Federation Street traffic switch completed
- Lutwyche Road traffic switch 1B completed - Bridge 11A
- QR Road handed over up to Campbell Street
- S/B Conveyor completed and running
- Haulage NB/SB silo started (dayshift) , nightshift within the next weeks
- Tunnel control centre building started
- Northern ventilation station building will start within the next weeks

BRIDGES

Bridge 11A (ICB to Lutwyche Road)

- Open for traffic

Bridge MCK1 (NSBT north to ICB west)

- Headstock and column work complete
- 6/26 spans complete

Bridge MCN1 –(Lutwyche Rd to ICB west)

- Complete

Bridge 12 (widening of Bowen Bridge)

- Piling for pier 1 commenced

Bridge MC41 (tight radius bridge)

- Columns and headstocks ongoing
- Fabrication of Steel Section progressing off site

Bridge 6C & D (Horace St bridge widening)

- Central infill complete
- Headstock construction on western widening ongoing

NORTHERN TUNNEL WORK

- Matilda (Northbound TBM) is cutting and has built 71 rings
- Matilda is currently excavating below the jet grouted RNA oval
- Florence (Southbound TBM) has completed partial excavation into the launch chamber (approx. 250m) and is starting to install the thrust ring and to build the first full ring.
- The start of full face excavation for Florence is planned for mid April
- Final excavation of the three vent tunnel connections to the outside of the TBM segments is nearly complete.
- The roadheader will be removed and transferred to Gibbon Street by mid April

Member asked what holds the segment rings in place?

AW stated that the segments are interlocking and are secured by bolts.

Member asked when the next stage of Federation St work is to finish

AW stated that we are aiming to complete by mid June 08.

Member asked how Northern Ventilation Station will fit in with the other

Item	Description	Action
	<p><i>buildings?</i></p> <p>MH stated that the Traffic Control Centre is a neutral coloured façade, while the remaining land is earmarked for future development.</p> <p>AW advised that landscaping of the embankment adjacent to The Mews will be undertaken in approximately two months. He stated that drainage work in the easement between The Mews and Bridge 11a would be undertaken in approximately 3-4 months and LBB JV would require access to the area until late 2009.</p> <p><i>Member asked what species would be planted in this area?</i></p> <p>AW said that he would follow up with EDAW. NB stated that they can to present the information to The Mews Body Corporate at next meeting.</p> <p><i>Member asked if the rumour was true that \$10million damage was done to the TBM?</i></p> <p>AW stated that it was not true.</p> <p>Noted that at peak production there will be about 300 truck movements per day from the site – by a 30-40 truck fleet.</p> <p>Rock removal will soon become a 24-hour operation.</p>	<p>AW/NB to arrange meeting</p>
5	<p>Environmental Update – Alison White LBB</p> <p>AW provided an update for environmental activities.</p> <ul style="list-style-type: none"> • Dust deposition gauges – below project goals • Noise monitoring – below project goals 	
6	<p>Community Relations Update – Michelle Holden LBB</p> <p>MH gave an overview of community relations activities for the past month including:</p> <ul style="list-style-type: none"> • Kangaroo Point information session March 18 • Fortitude Valley information session April 12 • Consultation/Comms activities – TBM tunnelling, PMW closures, ICB opening • CLG review <p>MH provided summary of feedback received from recent CLG survey.</p> <ul style="list-style-type: none"> • 8 forms received – only 1 from the North CLG • Review document to be distributed by 11 April • Joint CLG workshop to be held 13 May – replacing meeting of 20 May <p>NB outlined the complaints received with a breakdown for the North Zone</p>	
7	<p>Presentation – Ventilation</p> <p>TL provided overview of tunnel ventilation</p>	<p>TL</p>

Item	Description	Action
	<p><i>Member asked if emissions would increase from traffic congestion on Lutwyche Rd (due to the Busway project)?</i></p> <p>TL advised that there could be some affect.</p> <p><i>Member asked why are air quality levels not measured within the tunnel?</i></p> <p>TL advised that monitoring is undertaken in the tunnel and if need be the operation of the jet fans is adjusted accordingly.</p>	
8	<p>CC outlined the action items:</p> <ul style="list-style-type: none"> • Lights from Bridge 11A shining into the Mews • Details of tree species/landscaping to be provided by EDAW at next Body Corp meeting • Mews Body Corp to send letters re noise walls and balconies • Details of combined meeting to be emailed to members 	<p>NB/AW</p> <p>NB</p> <p>SD</p> <p>CC</p>
9	<p>CC thanked the group for their participation and closed the meeting.</p> <p>Meeting closed at 7.10pm. Next meeting to be held at Leckhampton House on 13 May</p>	